



WBS	Task Name	% Complete	Start	Finish	2014												
					10	11	12	1	2	3	4	5	6	7	8		
3.3.2	High School / CTE building	0%	12/23/2013	1/7/2014				Honeywell BE[3.38]									
3.3.3	St. Clare Walker	0%	1/8/2014	1/13/2014				Honeywell BE[3.44]									
3.3.4	Middlesex Elementary	0%	1/14/2014	1/20/2014				Honeywell BE[2.3]									
3.4	Controls	29%	12/3/2013	7/24/2014													
3.4.1	Honeywell Material	98%	12/3/2013	12/3/2013													
3.4.2	Elect Subcontractor	45%	12/4/2013	4/10/2014													
3.4.3	Controls upgrades	20%	12/4/2013	7/24/2014													
3.5	Mech done by Subcontractor	8%	12/10/2013	5/8/2014													
3.5.1	Gym Units	0%	12/23/2013	1/7/2014													
3.5.2	Library / Auditorium Units	0%	12/20/2013	1/20/2014													
3.5.3	East Wing RTUs	15%	12/10/2013	2/19/2014													
3.5.4	95 Ton unit (GTU)	0%	4/11/2014	5/2/2014													
3.5.5	Domestic Hot water heater replacement	10%	12/20/2013	1/3/2014													
3.5.6	Upgrade Burners at High School	0%	12/26/2013	1/3/2014													
3.5.7	Upgrade Burners at Elementary School	0%	1/21/2014	2/3/2014													
3.5.8	Replace Boilers at CTE building	15%	4/11/2014	5/8/2014													
4	Project Closeout	0%	7/25/2014	7/28/2014													
4.1	Training	0%	7/25/2014	7/28/2014													
4.1.1	Customer Training	0%	7/25/2014	7/28/2014													